

Project I.D. <b>City of Chippewa Falls</b>	Name of Road <b>Kennedy Rd, Helbeib Rd.</b>	County <b>Chippewa</b>	Hwy. No.	Contractor <b>A-1 Excavating.</b>
Contract Time <input type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	or Completion Date of	Estimated Start Date	Estimated Completion Date	Prepared By _____ Date _____

- 1 - When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.
- 2 - Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling item must be identified.

SEE REVERSE SIDE FOR FURTHER INFORMATION

	<input type="checkbox"/> Month <input type="checkbox"/> Week of		8/22	8/29	9/5	9/12	9/19	9/26	10/3	10/10					
Estimated No. of Working Days per	<input type="checkbox"/> Month <input type="checkbox"/> Week		5	5	4	5	5	5	5						
Work Items or Operations	Quantity & Units	Est. Daily Production	BAR GRAPH LEGEND												
			Controlling Item						Non-Controlling Item						
Traffic Control			[Controlling Item]												Propose
Erosion Control			[Controlling Item]												Actual
Removals	3 days		[Controlling Item]												Propose
Water/Storm Sewer	5 days		[Controlling Item]												Actual
Grading/Base	8 days			[Controlling Item]											Propose
Curb/Sidewalk	3 day					[Controlling Item]									Actual
Balance Base	3 day						[Controlling Item]								Propose
Binder Asphalt	2 day							[Controlling Item]							Actual
Prestration/Signing/Adjusting	6 day								[Controlling Item]						Propose
Surface Asphalt	1 day									[Controlling Item]					Actual
Epoxy Striping	2 day										[Controlling Item]				Propose